

Checklist for a commissioning order

Property/site address	Client
Property number <input type="text"/>	Customer number <input type="text"/>
Mr/Ms/Company <input type="text"/>	Mr/Ms/Company <input type="text"/>
Address <input type="text"/> <input type="text"/>	Address <input type="text"/> <input type="text"/>

Wholesale
 Installer
 Operating company

Preliminary work by planner

1. Grouping fittings according to flush plan to ensure concurrency during hygiene flushes (turbulent flow)
2. Settings for hygiene flushes (mode, subscribers, flow time, start, signal) according to flush plan
3. Colour-coded fields in flush plan (columns AD to BT) filled out in full ("Operations flow time" to "Triggering [signal, switch]")

Planner confirms preliminary work is complete:

Date, name in block capitals and signature

Please check off completed items and send form to: customer.service@schell.eu

Preliminary work by tradespersons

1. Completion of all plumbing work (PWC, PWH, PWHC, drain)
2. Completion of all electrical connections (bus cabling, server wiring, mains adapter, devices, key switches)
3. Ensuring provision of permanent power supply
4. Ensuring accessibility to corresponding premises on day of commissioning
5. Assignment of bus extender serial numbers to individual fittings (room, room number, location/position in room, type of fitting) according to flush plan
6. Colour-coded fields in flush plan (columns G to AC) filled out in full ("Floor" to "Bus extender no.")

Tradesperson confirms preliminary work is complete:

Date, name in block capitals and signature

Please check off completed items and send form to: customer.service@schell.eu